



No.: E-20284/SE/AIIMS RPR/2025-26/LPC/03

Date: 06/06/2025

### QUOTATION NOTICE

Inviting quotations for the "Portable Cabin" for Laundry cabin for Boys Hostel at AIIMS Raipur.

Sealed quotations are invited from intending registered Stockiest/ Distributors/ Traders having GST No. /relevant documents for "Portable Cabin" at AIIMS Raipur and should be submitted to office of Engineering Department, 2<sup>nd</sup> Floor, New Admin & Academic Building, Gate no. 05 up to 3:00 pm on 11.06.2025 item description as per detailed below:

S.N.	Item Description	Qty	Rate	Total Amount with GST
1	<b>Portable Cabin (Steel)</b> <ul style="list-style-type: none"><li>Size 20ft. x 10ft. x 8 ft.</li><li>Tube-light: 4 nos.</li><li>Window: 2 nos.</li><li>Main Door: 2 nos.</li><li>Main switch Board: 1 no.</li><li>Switch Socket Board: 8 nos.</li><li>AC Point: 1 no.</li><li>PVC Carpet</li><li>Internal/ External Wiring</li><li>Internal water supply and drainage pipe lines</li><li>Outside Light -2 Tube Light</li><li>Safety Grill</li><li>Internal Wooden Finish</li><li>Asian/Nerolac Exterior Enamel Paint</li><li>Specification: Mentioned below</li></ul>	1		
<b>Total</b>				
Rupees in Word :				

#### **Specification:**

- 1- Main Frame
  - (a) Bottom frame 100mmX50mm 1 section
  - (b) Vertical post 50mmX50mm
  - (c) Top frame 50mmX50mm
- 2- Stiffner
  - (a) Bottom stiffner 80mmX40mm RHS
  - (b) Top stiffner 50mmX25mm RHS
  - (c) 25mmX25mm SHS

- 3- Exterior 1.2 mm MS Corrugated sheet and top frame for enhanced strength. All seams and joints are sealed to prevent moisture entry
- 4- Flooring: 18mm cement fiber board (waterproof, fire-resistant, termite-proof) fixed with self-tapping screws, overlaid with vinyl carpet.
- 5- Roof: Insulated with 25mm glass wool/thermacol and finished internally with 8mm pre-laminated board.
- 6- Paint: One coat of epoxy zinc phosphate primer followed by two coats of epoxy paint for corrosion resistance.
- 7- Walls & Insulation: 25mm glass wool/thermacol insulation covered with 9mm decorative PLB board. All joints finished with aluminum strips.
- 8- Clean, aesthetic finish with matching PLB boards on walls and roof. All corners smoothly sealed with aluminum profiles.
- 9- Main Door: Interior-matched paneling with dual-side handles and locking system.
- 10- Support & Lifting: 8-inch-high legs at all four corners with sturdy base plates. Hooks provided for easy lifting and shifting.
- 11- Concealed internal plumbing works for water supply with CPVC pipes and drainage with SWR pipes as per requirements.
- 12- Electrical: Concealed copper wiring in ISI-marked PVC conduits Fitted with MCB-protected distribution board.

**Terms & Conditions: -**

1. Rate should be mentioned in words & figure both.
2. Taxes, if any (should be clearly mention).
3. Delivery Schedule – within 30 days from the date of issue of Purchase Order.
4. Price should be FOR Destination basis.
5. LD @ 0.5% of delayed supply per week or part of week for delayed work with supply, subject to maximum up to 10%. After expiry of delivery period material cannot be accepted without extension of delivery period.
6. Quotation No/Name and Due date of opening must be written on cover top of the envelope.
7. GST rates applicable on your quoted item may please be confirmed.
8. 100% payment against final completion of work & satisfaction of Engineer-In-Charge.
9. Lowest Price L1 will be decided on total amount basis.
10. The GST registration details may please be furnished.
11. Validity of offer should not be less than 90 days
12. No Part supply or Part Payment will be entertained.
13. RTGS detail required for payment purpose.
14. Expenditure will be debitable to GIA-general.
15. AIIMS Raipur reserves the right to place the order for full or part quantity to one or more items.

Superintending Engineer  
AIIMS Raipur (C.G.)