



F. No. 27th ERC Meeting/MOM/2017
Meeting of ERC, AIIMS, Raipur

Dated: 14.06.2017, Wednesday

Minutes of 27th ERC Meeting of AIIMS, Raipur
on 14.06.2017, Wednesday at 11:00 AM in the Committee Room, Medical
College, AIIMS, Raipur

27th ERC Meeting of AIIMS, Raipur held on 14.06.2017, Wednesday at 11:00 AM under the Chairmanship of Prof. (Dr.) Nitin M Nagarkar, the Chairman of ERC, AIIMS, Raipur & Director of AIIMS, Raipur.

Agenda of the meeting approved by the Chairman is mentioned below:

1. Review/ Action Taken Report for the Decisions taken by the Empowered Review Committee during the last meeting of ERC of AIIMS, Raipur held 31.03.2017, Friday.
2. Approval of Revision of Rates as proposed by PC, AIIMS, Raipur for Deviation Item GI Factory Fabricated Duct (already approved in previous ERC of AIIMS, Raipur)
3. Approval of ERC, AIIMS, Raipur regarding selection of VNIT, Nagpur for Providing Consultancy Services For Third Party Quality Control And Quality Assurance Of Civil, Electrical, Mechanical/ HVAC And Other Allied Works/ Services for AIIMS, Raipur (According to their revised proposal received on 13.06.2017 by email)
4. Approval regarding providing Consultancy Services Structural Designing of MS Steel Support Structure for installing LT Bus Ducts connecting Substation#2 & HVAC Plant at AIIMS, Campus by NIT Raipur and their Fee of Rs. 3,91,000/-. This amount will be adjusted from the M/s HSCC (India) Ltd. as M/s HSCC (India) Ltd. is also doing the work of DDPRC, AIIMS, Raipur.



5. Finalization of Proposal for doing the work of Fire Audit of all occupied/functional/under construction buildings of AIIMS, Raipur received from Department of Building Engineering and Management, School of Planning and Architecture, 4, Block, Indraprasth Estate, New Delhi – 110002 (India)

The following Officers/Staff of AIIMS, Raipur were present during the meeting:

1. Prof. (Dr.) Nitin M Nagarkar, Director, AIIMS, Raipur
2. Shri Neeresh Sharma, Deputy Director (Admin.), AIIMS, Raipur
3. Shri Ravindra Pattar, Financial Advisor, AIIMS, Raipur
4. Shri G.R. Prajapati, Superintending Engineer, AIIMS, Raipur
5. Shri Ashish Agrawal, Executive Engineer (Civil), AIIMS, Raipur
6. Shri S. K. Nema, Accounts Officer – I, AIIMS, Raipur
7. Shri Pavan Kumar Sonar, Private Secretary, AIIMS, Raipur

The following personnel from the team of Project Management Consultants, AIIMS, Raipur i. e. M/s HSCC (India) Ltd. were also present during the meeting:

1. Shri Chandan Kumar, Project Consultant, M/s HSCC (India) Ltd.
2. Shri Jayakumaran A, Project Manager (Electrical), M/s HSCC (India) Ltd.
3. Shri Naveen Arora, Executive (Civil), M/s HSCC (India) Ltd.

Registration list is enclosed as Annexure 1.

Director, AIIMS, Raipur Prof. (Dr.) Nitin M Nagarkar and Deputy Director (Admin) Shri Neeresh Sharma welcomed all the Officer and Staff of AIIMS, Raipur and Personnel of Project Management Consultants, AIIMS, Raipur i.e. M/s HSCC (India) Ltd., who were also present during the meeting.



Issue of EOT cases / shifting of milestones (Package I, II, III & IV) is also discussed at the beginning of the meeting and it is said that EOT cases must be decided very carefully by analyzing all the documents and situation of hindrances prevailed, pointing out all the reasons of hindrances and factors responsible for hindrances.

It is instructed by the FA, AIIMS, Raipur that Regular EOT cannot be granted before completion of the construction work and must be granted only after the completion of the work. Provisional EOT can be given on request by the respective Contractor. DD(A), AIIMS, Raipur informed that, now the EOT should not be granted to the Contractor beyond December 2017 to complete the Project of AIIMS, Raipur at the earliest.

SE, AIIMS, Raipur (Member Secretary of ERC of AIIMS, Raipur) brought out the Issues/Agenda Points to be put up to the 27th meeting of ERC for Approval with kind permission of the chair as mentioned below:

Agenda No. 1:

Action Taken Report for the Decisions taken by the Empowered Review Committee during the last meeting of ERC of AIIMS, Raipur held on 31.03.2017, Friday

Agenda-wise action taken report for the previous ERC is mentioned below:

<u>Agenda No. 2 of previous ERC</u>	<u>Action Taken</u>	<u>Reference:</u>
Deviation/ Variation/Extra Items put up in ERC.	It is informed by the Member Secretary that the decisions/approvals given in the meeting of ERC AIIMS, Raipur held on 31.03.2017, Friday have already been communicated to PMC and the respective Contractors.	MOM of 26 rd meeting of ERC, AIIMS, Raipur Dated 31.03.2017, Friday.



<p><u>Agenda No. 3 of previous ERC</u> Finalization of Proposal for Providing Consultancy Services For Third Party Quality Control And Quality Assurance Of Civil, Electrical, Mechanical/ HVAC And Other Allied Works/ Services for AIIMS, Raipur (out of proposal received)</p>	<p><u>Action Taken:</u> This Agenda is withdrawn from the 26th ERC, AIIMS, Raipur and put up as a fresh case in this ERC i.e. 27th ERC along with proper justification for the competitive proposal only, which are only to be considered for Providing Consultancy Services For Third Party Quality Control And Quality Assurance. Chart has been prepared having the details of qualified proposals and discussed. It is decided to approach VNIT, Nagpur to do this work with the Total Cost of Rs. 1,95,50,000 instead of their original proposal of Rs. 2,10,00,000/- (Rs. Two Crore Ten Lakhs only) +Service Tax as applicable extra) (presently 15% of the consultancy charges). Accordingly, VNIT Nagpur agreed to do this work with the revised cost requested by AIIMS, Raipur. Accordingly communications have been done with VNIT Nagpur as shown under references.</p>	<p><u>References</u></p> <ol style="list-style-type: none"> 1) VNIT Letter No. CE/WRE Dated 13.06.2017, Tuesday 2) This Office Letter No. 54 (1001)/SE/AIIMS/RPR /4208 Dated.09.06.2017, Friday 3) VNIT, Nagpur letter No. CE/WRE/168/2290 Dated 18.05.2017 4) This Office Letter No. 54 (1001)/SE/AIIMS/RPR /3945 Dated.08.05.2017, Monday 5) VNIT, Nagpur letter No. CE/WRE/156/860 Dated 23.02.2017 6) This office Letter No. 54(1001)SE/AIIMS/RPR/ 2608 Dated 14.12.2016 regarding invitation of Proposals for THIRD PARTY QUALITY CONTROL AND QUALITY ASSURANCE of AIIMS, Raipur 7) MOM of 26th meeting of ERC, AIIMS, Raipur Dated 31.03.2017, Friday.
<p><u>Agenda No. 4 of previous ERC</u> Approval of Proposal for doing the work of Fire Audit of all occupied/functional/under construction buildings of AIIMS, Raipur received from Department of Building Engineering and Management, School of Planning and Architecture, 4, Block, Indraprasth Estate, New Delhi - 110002 (India)</p>	<p><u>Action Taken:</u> As per the instructions/Guidelines from Ministry, Proposal submitted by Department of Building Engineering and Management, School of Planning and Architecture, 4, Block, Indraprasth Estate, New Delhi vide their Letter dated 20.02.2017 has been approved unanimously during the 26th meeting of ERC, AIIMS, Raipur. <i>It is suggested by FA, AIIMS, Raipur if possible this item can be implemented under Rule 194 of GFR 2017.</i> <i>Accordingly</i> Letter sent by SE, AIIMS, Raipur vide their letter No. 54 (1001)/SE/AIIMS/RPR/3200 Dated 21.02.2017, Tuesday to submit their detailed proposal and fee structure. In response to this details of proposal has been submitted by Department of Building Engineering and Management, School of Planning and Architecture, 4, Block, Indraprasth Estate, New Delhi vide their letter no. 06th March 2017 (enclosed).</p>	<p><u>References</u></p> <ol style="list-style-type: none"> 1) MOM of 26th meeting of ERC, AIIMS, Raipur Dated 31.03.2017, Friday. 2) Letter by SE, AIIMS, Raipur vide their letter No. 54 (1001)/SE/AIIMS/RPR/3200 Dated 21.02.2017, Tuesday. 3) Proposal submitted by Department of Building Engineering and Management, School of Planning and Architecture, 4, Block, Indraprasth Estate, New Delhi - 110002 (India) vide their Letter dated 20.02.2017



<u>Agenda No. 5 of previous ERC</u> Release of Bank Guarantee submitted against Mobilization Advance by Package II Contractor M/s B. L. Kashyap and Sons Ltd. for work Construction of Hospital Complex at AIIMS, Raipur Any other agenda point with the approval to the chair.	<u>Action Taken:</u> This Agenda was approved unanimously by the ERC. It was decided that Respective Bank Guarantee submitted by the Contractor can be released accordingly under intimation to the MoHFW, New Delhi. Current Status: Respective Bank Guarantee submitted by the Contractor not yet released ****	<u>References:</u> MOM of 26 th meeting of ERC, AIIMS, Raipur Dated 31.03.2017, Friday
---	--	---

**** Current Status of Respective Bank Guarantee submitted by the Contractor, which are not yet released is discussed during the meeting. And it is informed that some of the recoveries from the Contractor are due. It is decided that, after making suitable recoveries from the Contractor, Respective Bank Guarantee submitted by the Contractor can be released at the earliest.

The above mentioned action taken report is noted by the ERC.

Agenda No. 2:

Cases of Deviation/ Variation / Extra & Substitute Items **(Package II, III & IV)**

Package-II “Construction of Hospital Complex at AIIMS, Raipur”

Agreement No.: AIIMS/Raipur/2010-2011/P-02, dated 11.08.2010

References:

- 1) Approved MOM of 23th meeting of ERC, AIIMS, Raipur held on 23.11.2016, Wednesday and 24.11.2016, Thursday
- 2) PC, AIIMS, Raipur Letter No. HSCC/AIIMS/HOSP/RAIPUR/HVAC/PKG-II/Dated 13.06.2017
- 3) This office Letter No.54 (8001) SE/AIIMS/RPR/4247, Dated: 12.06.2017, Monday
- 4) PC, AIIMS, Raipur Letter No. HSCC/AIIMS/HOSP/RAIPUR/HVAC/PKG-II/23 Dated 24.05.2017



ERC deliberated the case of Deviation Item regarding Approval of Revision in Rates as proposed by PC, AIIMS, Raipur for Deviation Item GI Factory Fabricated Duct, which is already approved in 23rd ERC of AIIMS, Raipur.

It is informed by the Member Secretary that revision in rates proposed by Project Management Consultant, AIIMS Raipur as Contractor has refused to execute the work with the rate which has already been approved for the item *GI Factory Fabricated Duct in 23rd meeting of ERC of AIIMS, Raipur.*

Decision taken by ERC, AIIMS, Raipur:

After detailed deliberation & consideration of all aspects, it is principally approved by the ERC with the following:

- 1) Proper Justification of increase in rates must be submitted by PC, AIIMS, Raipur as desired by FA, AIIMS, Raipur.
- 2) Matter should be put up in file and to be addressed to Financial Advisor, AIIMS, Raipur for kind perusal and further needful.
- 3) Detailed Note on Essentiality of this work will also be submitted by PC, AIIMS, Raipur. So that this can be clarified / justified in near future as and when required.

Agenda No. 3:

Finalization of Proposal for Providing Consultancy Services For Third Party Quality Control And Quality Assurance Of Civil, Electrical, Mechanical/ HVAC And Other Allied Works/ Services for AIIMS, Raipur (out of proposal received)



References:

- 1) VNIT Letter No. CE/WRE Dated 13.06.2017, Tuesday
- 2) This Office Letter No. 54 (1001)/ SE/AIIMS/RPR /4208 Dated.09.06.2017, Friday
- 3) VNIT, Nagpur letter No. CE/WRE/168/2290 Dated 18.05.2017
- 4) This Office Letter No. 54 (1001)/ SE/AIIMS/RPR /3945 Dated.08.05.2017, Monday
- 5) VNIT, Nagpur letter No. CE/WRE/156/860 Dated 23.02.2017
- 6) This office Letter No. 54(1001)SE/AIIMS/RPR/ 2608 Dated 14.12.2016 regarding invitation of Proposals for THIRD PARTY QUALITY CONTROL AND QUALITY ASSURANCE of AIIMS, Raipur
- 7) MOM of 26th meeting of ERC, AIIMS, Raipur Dated 31.03.2017, Friday.

Introduction:

The Pradhan Mantri Swasthya Suraksha Yojana (PMSSY) aims at correcting the imbalances in the availability of affordable healthcare facilities in the different parts of the country in general, and augmenting facilities for quality medical education in the under-served States in particular. The scheme was approved in March 2006.

The first phase in the PMSSY has two components-**setting up of six institutions in the line of AIIMS**; and up-gradation of 13 existing Government medical college institutions.

It has been decided to set up 6 AIIMS-like institutions one each in the States of Bihar (Patna), **Chhattisgarh (Raipur)**, Madhya Pradesh (Bhopal), Orissa (Bhubaneswar), Rajasthan (Jodhpur) and Uttarakhand (Rishikesh) at an estimated cost of **Rs. 840 crores per institution**. Each institution will have a 960 bedded hospital (500 beds for the medical college hospital; 300 beds for speciality/super speciality; 100 beds for ICU/Accident trauma; 30 beds for physical Medicine & Rehabilitation and 30 beds for Ayush) intended to provide healthcare facilities in 42 specialty/Super-Specialty disciplines. Medical College will have 100 UG intake besides facilities for imparting PG/doctoral courses in various disciplines, largely based on Medical Council of India (MCI) norms and also nursing college conforming to Nursing Council norms.

It is hoped that consequent to the successful implementation of PMSSY, better and affordable healthcare facilities will be easily accessible to one and all the country.



As per approval of Empowered Review Committee (ERC) of AIIMS, Raipur (23rd Meeting of ERC) for Third Party Quality Assurance and Technical Audit (TPQA & TA) of the work (as per the request of client) can be assigned to IITs, NITs, Govt. Engineering College, Central Building Research Institute (CBRI) and other Central/State Govt. Institutes.

Thus, most humbly, as duty-bound the undersigned kindly requested services from esteemed organization, else it may cost very heavily to the Govt exchequer and the Govt may face embarrassment at a future date. It is therefore requested to communicate Institutions willingness along with fee for the Third Party Quality Assurance and Technical Audit (TPQA & TA) services, in order to proceed further.

Accordingly Proposals have been received from the various National Institutes.

Chart has been prepared regarding details of qualified proposals and it is decided to approach **VNIT, Nagpur to do this work with the Total Cost of Rs. 1,95,50,000 (Rupees One Crores Ninety Five Lakh and Fifty Thousand only)** instead of their original proposal of Rs. 2,10,00,000/- (Rs. Two Crore Ten Lakhs only) +Service Tax as applicable extra) (presently 15% of the consultancy charges). VNIT Nagpur agreed to do this work with the revised cost requested by AIIMS, Raipur.

Accordingly communications have been done with VNIT Nagpur as shown under references.

As requested by AIIMS, Raipur VNIT Nagpur also agreed for the extended duration of services for TPQC /QA for another 3 months i.e. upto June 2018 and further extension at that time itself on mutual consent as & if required without binding on either of the party.

Put up to the ERC, AIIMS, Raipur for necessary consideration and further instructions to prepare and sign the Memorandum of Understanding (MoU) with VNIT, Nagpur in this regard.



Decision:

Invitation of Proposals for THIRD PARTY QUALITY CONTROL AND QUALITY ASSURANCE of AIIMS, Raipur vide this office Letter No. 54(1001)SE/AIIMS/RPR/2608 Dated 14.12.2016 along with VNIT, Nagpur letter No. CE/WRE/168/2290 Dated 18.05.2017 and their mail dated 13.06.2017 have been discussed during the 27th Meeting of ERC AIIMS, Raipur held on 14.06.2017 and this has been approved by the Committee to initiate the process of signing of MoU between AIIMS, Raipur and VNIT Nagpur for the above said work.

Agenda No. 4:

Approval regarding providing Consultancy Services Structural Designing of MS Steel Support Structure for installing LT Bus Ducts connecting Substation#2 & HVAC Plant at AIIMS, Campus by NIT Raipur and their Fee

References:

- 1) This office letter No. 3882 Dated 29.04.2017
- 2) PC, AIIMS, Raipur Letter No. HSCC/AIIMS/HOSP/RAIPUR/2017/PKG-III DATED 27.04.2017
- 3) HSCC LETTER NO. HSCC/AIIMS/HOSP/RAIPUR/2017/PKG-III DATED 30.03.2017
- 4) Invoice received from NIT, Raipur vide their letter No. 2021/Consultancy/Civil/2017 Raipur Dated 21.04.2017
- 5) MoHFW Letter No. Z-28016/2/2013-SSH Dated 05.08.2014.

Introduction:

This case is being put up to the ERC for approval due to poor Planning and poor drafting of Contract Agreement, by the DDPR Consultant of AIIMS, Raipur i.e. M/s Hospitech Management Consultants Pvt Ltd.

Several communication have been done in past and also being done recently with DDPR Consultant of AIIMS, Raipur i.e. M/s Hospitech



Management Consultants Pvt Ltd. by Project Cell, AIIMS, Raipur. But DDPR Consultant of AIIMS, Raipur i.e. M/s Hospitech Management Consultants Pvt Ltd. is not responding.

Accordingly as per instruction / Circular received from MoHFW, New Delhi the M/s HSCC (India), who is appointed as Project Consultant of AIIMS, Raipur by the Ministry will also look after the work of DDPR Consultant of AIIMS, Raipur as the DDPR Consultant of AIIMS, Raipur i.e. M/s Hospitech Management Consultants Pvt Ltd. is not responding since long time.

MoHFW, New Delhi also directed vide vide their Letter No. Z-28016/2/2013-SSH Dated 05.08.2014 (Enclosed) that **“SE may take inputs from the local / nearest IIT/NIT. Debiting the cost of obtaining such inputs to the respective DDPRC and or PC and, also taking action against the DDPRC and/or the PC as per Contract Provision”.**

Accordingly PMC of AIIMS, Raipur i.e. M/s HSCC (India) Ltd. contacted the NIT, Raipur for the above said work and NIT Raipur has submitted his Invoice to AIIMS, Raipur for the same.

Enclosure: Invoice received from NIT, Raipur vide their letter No. 2021/Consultancy/Civil/2017 Raipur Dated 21.04.2017 for the above said work for the Amount of Rs. 3,91000/- (Three Lakh Ninety One Thousand only)

Accordingly approval was sought for getting Consultancy Services for the work of Structural Designing of MS Steel Support Structure for installing LT Bus Ducts connecting Substation#2 & HVAC Plant at AIIMS, Campus by NIT Raipur and their Fee of Rs. 3,91,000/-.

Note: Complete case put up in a file.



Decision taken by ERC, AIIMS, Raipur:

After detailed deliberation & consideration of all aspects, it is unanimously approved the cost / expenditure Amount of Rs. of Rs. 3,91000/- (Three Lakh Ninety One Thousand only) to be paid to NIT, Raipur for the above said work and shall be adjusted from the Bills of PC, AIIMS, Raipur i.e. M/s HSCC (India) Ltd. PC, AIIMS Raipur Agreed for the same.

Agenda No 5:

Approval of Proposal for doing the work of Fire Audit of all occupied/functional/under construction buildings of AIIMS, Raipur received from Department of Building Engineering and Management, School of Planning and Architecture, 4, Block, Indraprasth Estate, New Delhi – 110002 (India)

References:

1. Director's Letter No./AIIMS-RPR/Dir/F. No. 66/2016 Dated 03.12.2016
2. MoHFW, New Delh DO Letter No. Z-280915/56/2016-H-I Dated 22.11.2016
3. Minutes of meeting held on 16.11.2016 at New Delhi received vide Ministry letter no. F. No. Z-28015/56/2016-H-I
4. This Office Letter No. 54 (1001)/ SE/AIIMS/RPR /2429, Dated.9.11.2016, Wednesday
5. वरिष्ठ प्रशासनिक अधिकारी, एम्स, रायपुर का पत्र क्रमांक /एम्स/प्रशा./रायपुर/188 दिनांक 08.11.2016
6. Director, AIIMS, Raipur D. O. Letter No D.O./DIR/AIIMS.RPR/F. No. 67/2016 Raipur Dated 01.11.2016
7. MoHFW, New Delh D.O. Letter No. Z-28016/213/2016-SSH (Pt-I) Dated 31.10.2016
8. This Office Letter No. 54 (8001) SE/AIIMS/RPR/2409 Dated 03.11.2016



9. This Office Letter No. 54 (1001) SE/AIIMS/RPR /2338,
Dated.19.10.2016, Wednesday

Introduction:

As per guidelines/instructions received from the Ministry of Health and Family Welfare, New Delhi and instructions of Director, AIIMS Raipur, It is very much required to do the Fire Audit of all occupied/functional/under construction buildings of AIIMS, Raipur.

Communications/Correspondences have been done with several Institutes in this regard to do the work of Fire Audit at AIIMS, Raipur.

Accordingly, Prof. (Dr.) Virendra Kumar Paul, Professor and Head, Department of Building Engineering and Management, School of Planning and Architecture, 4, Block, Indraprasth Estate, New Delhi – 110002 (India) has shown their willingness to undertake the work of Safety Audit of AIIMS, Raipur and submitted their detailed proposal in this regard (which is enclosed). It is expected to finalize/award the work of Fire Audit at AIIMS, Raipur very soon.

Letter has been sent by SE, AIIMS, Raipur vide their letter No. 54 (1001)/SE/AIIMS/RPR/3200 Dated 21.02.2017, Tuesday to submit their detailed proposal and fee structure.

In response to this proposal has been submitted by Department of Building Engineering and Management, School of Planning and Architecture, 4, Block, Indraprasth Estate, New Delhi vide their letter dated 06th March 2017 (enclosed).

Enclosures:

- 1) Letter by SE, AIIMS, Raipur vide their letter No. 54 (1001)/SE/AIIMS/RPR/3200 Dated 21.02.2017, Tuesday.
- 2) Proposal submitted by Department of Building Engineering and Management, School of Planning and Architecture, 4, Block, Indraprasth Estate, New Delhi – 110002 (India) vide their Letter dated 20.02.2017.
- 3) Proposal submitted by Department of Building Engineering and Management, School of Planning and Architecture, 4, Block, Indraprasth Estate, New Delhi vide their letter no. 06th March 2017.



Decision taken by ERC, AIIMS, Raipur:

As per the instructions/Guidelines from Ministry, Proposal submitted by Department of Building Engineering and Management, School of Planning and Architecture, 4, Block, Indraprasth Estate, New Delhi vide their Letter dated 20.02.2017, this has already been approved unanimously during the 26th meeting of AIIMS, Raipur.

In response to the proposal submitted by Department of Building Engineering and Management, School of Planning and Architecture, 4, Block, Indraprasth Estate, New Delhi vide their letter dated 6th March 2017, further communications will be done by Project Cell, AIIMS, Raipur to start the work of Fire Audit at AIIMS, Raipur at the earliest.

Approved by :

EE (Civil), AIIMS, Raipur
(Member of ERC, AIIMS, Raipur)

EE (Electrical), AIIMS, Raipur
(Member of ERC, AIIMS, Raipur)

SE, AIIMS, Raipur
(Member Secretary of ERC, AIIMS, Raipur)

DD(A), AIIMS, Raipur
(Member of ERC, AIIMS, Raipur)

FA, AIIMS, Raipur
(Member of ERC AIIMS, Raipur)

Director, AIIMS, Raipur
(Chairman of ERC, AIIMS, Raipur)



Annexuer : 1



अखिल भारतीय आयुर्विज्ञान संस्थान, रायपुर (छत्तीसगढ़)
All India Institute of Medical Sciences, Raipur (Chhattisgarh)
Tatibandh, GE Road,
Raipur-492 099 (CG)
www.aiimsraipur.edu.in

REGISTRATION LIST

27th Meeting of Empowered Review Committee (ERC)

Date: 14.06.2017 (Wednesday) at 11:00 AM

Venue: Committee Room

S. No.	Name of Participants	Designation & Department
1	Prof. (Dr.) Nitin M Nagarkar	Director AIIMS, Raipur
2	Shri Neeresh Sharma	Deputy Director (Administration) AIIMS, Raipur
3	Shri Ravindra Pattar	Financial Advisor AIIMS, Raipur
4	Shri G.R. Prajapati	Superintending Engineer AIIMS, Raipur
5	Shri Ashish Agrawal	Executive Engineer (C) & in-charge EE (E) AIIMS, Raipur
6	Jayakumar A	Sr. Mgr., HSCC
7	Chaudan Kumar	Dy. Mgr (I)
8	Naveen Arora	Asst. Mgr (C), HSCC
9	S.K. Meena	Accounts Officer
10	Paran Sonar	Private Secretary, AIIMS, RAIPUR
11		
12		
13		
14		
15		
16		



Adun/ 6735/25, 8.014

No.Z-28016/2/2013-SSH
Government of India
Ministry of Health & Family Welfare

Nirman Bhavan, New Delhi-110011
Dated, the 5 August 2014

To

Director, AIIMS,
Saket Nagar,
Bhopal-462 026 (M.P.)

Director, AIIMS
Phulwari Sharif,
Patna-801505 (Bihar)

Director, AIIMS
Sijua, Patrapada,
Bhubaneswar-751019 (Odisha)

Director, AIIMS
Tatibandh, GE Road,
Raipur-492 099 (Chhattisgarh)

Director, AIIMS
Basni Industrial Area Phase-II,
Jodhpur-342 005 (Rajasthan)

Director, AIIMS
Virbhadra Road,
Rishikesh-249 201 (Uttarakhand)

**Sub: Setting up of 6-AIIMS at Bhopal, Bhubaneswar, Jodhpur, Patna, Raipur & Rishikesh -
Follow up on HFM's Direction for completion by 20 December 2014 - regarding.**

Sir,

I am directed to convey as under:-

- In cases of execution of works where drawings have not been issued by the DDPRC or are delayed and when no response is being received from the DDPRC and/or PC, beyond reasonable time as decided by the SE (Engineer-in-Charge) AIIMS, the SE may take inputs from the local/nearest IIT/NIT, debiting the cost of obtaining such inputs to the respective DDPRC and/or PC and, also taking action against the DDPRC and/or the PC as per contract provisions.
- ERC meetings for resolving variation cases must be held more frequently, preferably on a weekly basis.

This has been concurred by AS & FA vide FTS No.32123 and approved by Secretary (HFW).

Yours faithfully,

(Signature)
05/08/14
(ओ. पी. शर्मा)

अवर सचिव, भारत सरकार
टेली-फैक्स / (011) 23061120

Copy to:-

- DDA, AIIMS, Bhopal/ Bhubaneswar/ Jodhpur/ Patna/ Raipur/ Rishikesh
- FA, AIIMS, Bhopal/ Bhubaneswar/ Jodhpur/ Patna/ Raipur/ Rishikesh
- SE, AIIMS, Bhopal/ Bhubaneswar/ Jodhpur/ Patna/ Raipur/ Rishikesh
- MS, AIIMS, Bhopal/ Bhubaneswar/ Jodhpur/ Patna/ Raipur/ Rishikesh



राष्ट्रीय प्रौद्योगिकी संस्थान रायपुर
(राष्ट्रीय महत्व का संस्थान)

National Institute of Technology Raipur
(An Institution of National Importance)

Testing and Consultancy Cell - Department of Civil Engineering

No. 2021 /Consultancy/Civil/2017,
To,

Raipur, Dated: 21/04/17

Mr. Chandan Kumar
Dy. Manager (Civil), HSCC India (Ltd),
H. No. B-19/7, New Rajendra Nagar, Raipur (C.G.)

INVOICE

Item	Consultancy Charges	Service Tax (@15%)	Total Amount
Structural Drawings of MS Steel support structure for installing LT Bus ducts connecting substation #2 & HVAC Plant at AIIMS Raipur campus.	Rs.340000/-	Rs. 51000/-	Rs.391000/-
Total Amount = Rs. 391000/-			
(Rs. Three lakh ninety one thousand only)			

- Note: (i) Two copies of the bill may kindly be returned to the office along with the Payment.
(ii) Consultancy will be conducted only after receiving full payment of the bill.
(iii) For any further correspondence, please mention the Bill No. with date.
(iv) 100% advance payment shall be made through Demand draft in favour of "The Director, N.I.T. Raipur, payable at Raipur."
(v) Service Tax registration No. JBPG011358AST001. Taxable services: Scientific and technical consultancy technical inspection and certification.


Head of the Department
Department of Civil Engineering
National Institute of Technology Raipur
Raipur (C.G.)



योजना तथा वास्तुकला विद्यालय, नई दिल्ली
संसद के अधिनियम के तहत "राष्ट्रीय महत्व का संस्थान"
(मानव संसाधन विकास मंत्रालय, भारत सरकार)
School of Planning and Architecture, New Delhi
An "Institution of National Importance" under an Act of Parliament
(Ministry of Human Resource Development, Government of India)

Prof. (Dr.) Virendra Kumar Paul
Professor and Head
Department of Building Engineering and Management

Date: 6th March, 2017

To
Mr. G. R. Prajapati,
Superintending Engineer
All India Institute of Medical Sciences,
Raipur (Chhattisgarh).


Subject: Safety Audit of All India Institute of Medical Sciences, Raipur
Reference: Your letter no. 54(1001)/SE/AIIMS/RPR/3200, dated: 21-02-2017

Dear Sir,

Further to our proposal for third party fire safety audit, the details of the proposal are being submitted along with for your kind perusal. Upon your confirmation to the proposal and payment of advance, the dates for the visit be communicated.

With regards

Yours sincerely


(Prof. Dr. Virendra Kumar Paul)

Enclosed: As above.

Copy to: Director, AIIMS, Raipur



Proposal for conduct of Life and Fire Safety Audit for AIIMS, Raipur

1. Scope of Life and Fire Safety Audit:

The scope of Life and Fire Safety Audit would include the following aspects:

- a. Building access and moving around
- b. Building egress planning, horizontal progressive movement
- c. Compartmentation
- d. Defend-in-place strategy
- e. Segregation of conflicting risks
- f. Health of HVAC system and its response reliability
- g. Fire suppression system
- h. Sprinkler system reliability
- i. Smoke and heat ventilation arrangements
- j. Pressurization system and integration with engineering systems
- k. Electrical system risks
- l. Safety and security assessment
- m. Emergency Lighting
- n. Organizational efficacy and management processes
- o. Storage of combustible materials and inflammable materials
- p. Impact of infection control

2. Data Collection for the Life and Fire Safety Audit:

Following data shall be collected and the Institute would be required to facilitate the same:

- a. Plan, sections: To be provided by the Institute
- b. Material details: Facilitated by the Institute
- c. Occupancy loads: Facilitated by the Institute
- d. Storage details: Facilitated by the Institute
- e. Engineering service details: To be provided by the Institute

3. Institutional Fee:

The institutional fee of Rs. 3Lac shall be payable to the "School of Planning and Architecture, New Delhi"

4. Schedule of Fee Payment:

The Fee shall be payable in two stages, namely:

- a. Advance: 40%
- b. Balance 60% on submission of the report

5. Fee Not to Include:

The Institutional Fee shall not include the following:

- a. Economy fare air travel of the Audit Team Members for TWO visits
- b. Accommodation cost for the Team Members during stay for the Audit. 2-3 team members for 2 visits for up to TWO (nights) each



c. Service Tax, as applicable

The items 5 a, 5b and 5c shall be borne by the Institute.

6. Team Members:

The Audit team shall include 2-3 person, visiting the Institute. The team shall include experts on egress, smoke and ventilation, engineering systems and statutory compliances.

7. Coordination:

The Institute shall identify persons familiar with the engineering systems provided in the Institute. The person identified shall be required to accompany the team members during the visit.

[Faint background text and watermark visible on the page, including the name of the institute and its address.]